

**Government of Jammu and Kashmir  
Office of the District Development Commissioner Pulwama**

Phone/Fax 01933-241262

Email: [jdppulwama@gmail.com](mailto:jdppulwama@gmail.com)

**Minutes of Review meeting regarding implementation of decisions/directions given by the Hon'ble Chief Minister during her visit to District Pulwama on 17.09.2017 held under the Chairmanship of Hon'ble Minister for Rural Development and Panchayati Raj, Law & Justice on 11/12/2017.**

\*\*\*\*\*

At the outset the District Dev. Commissioner, Pulwama welcomed the Hon'ble Minister and other participants. He presented the status of each decision through Power Point Presentation. After threadbare discussion following decisions were taken:

1. The decisions/ directions passed by the Hon'ble Minister are indicated against each decision forming annexure A.
2. The Honorable Minister desired that in respect of the decisions of Honorable Chief Minister which involve action at the Administrative Department level, DDC may take up the issue with Principal Secretary to Honorable Chief Minister for convening a meeting of Administrative Secretaries in the Civil Secretariat Jammu.
3. In Respect of Decision No 51, 69, 139 and 161 regarding development of sports fields, the Honorable Minister directed ACD Pulwama to take up these works under **MGNREGA** after obtaining NOC from the State Sports Council.

While concluding, the Hon'ble Minister appreciated the officers for their efforts in implementation of the directions of the Hon'ble Chief Minister and enjoined upon all District Officers to work with zeal and zest to have concrete impacts on ground for public satisfaction. The Hon'ble Minister asked the HODs to provide full cooperation, wherever required, to the District Administration for speedy implementation of the decisions/ directions of the Hon'ble Chief Minister. The Hon'ble Minister impressed upon officers to pursue the directions of Hon'ble Chief Minister personally instead of relying on communications and routine approach so that the directions are implemented in letter and spirit in a time bound manner.

In order to combat with the winter months, the Hon'ble Minister instructed the officers to keep their men and machinery ready to tackle the situation which may arise due to cold weather or snow fall and keep sufficient stock of essential commodities like medicines, food, fuel etc so that the people may not suffer.

The meeting ended with a vote of thanks to the Chair.

Sd/-  
District Dev. Commissioner,  
Pulwama

No: DDCP/Min/CM's directions/17/

Dated: .12.2017.

Copy for inf. & n/action to the:-

1. Principal Secretary to Hon'ble Chief Minister, J&K State Civil Secretariat, Jammu for information.
2. Commissioner/Secretary to Govt. Planning, Dev. & Monitoring Department, Civil Secretariat Jammu for information.
3. Commissioner/Secretary to the Govt. \_\_\_\_\_, Civil Secretariat Jammu for information & necessary action.
4. Divisional Commissioner Kashmir, Srinagar for information.
5. HOD \_\_\_\_\_ for inf. & n/action.
6. District Officer \_\_\_\_\_ for inf. & n/action.
7. Special Assistant to Hon'ble Minister for Rural Dev. Panchayati Raj, Law & Justice, J&K Govt. Civil Secretariat, Jammu for information of the Hon'ble Minister.
8. District Informatics Officer, Pulwama with the request to upload the minutes on the official website ***pulwama.nic.in***
9. Minutes file\concerned file.

Joint Director, Planning  
(Chief Planning Officer)  
Pulwama

**Annexure-A to Minutes of Review Meeting held on 11.12.2017**  
**under the Chairmanship of Hon'ble Minister for Rural Development, Panchayati Raj, Law & Justice, J&K Govt.**

S. No	Deputation from	S. No.	Demand/Issue raised	Directions of HCM	Action by	Status as on 30.11.2017	Directions of Hon'ble Minister for RDD
1.	General issues reviewed.	1	Additional accommodation for doctors on available land of CMO premises.	Deputy Commissioner, Pulwama to give a detailed report on the progress made.	DC Pul.	DPR for an amount of Rs.103.00 lacs prepared and the work is being authorized very shortly as intimated by DHSK.	Director Health Services, Kmr shall convey authorization within a day and in the meanwhile the R&B Deptt. shall proceed for tendering
		2	Proposal for establishment of District Industries complex at existing DIC Pulwama.	DPR costing Rs.5.64 crore has been prepared. The HCM directed the D.C to follow it up with the concerned Deptt.	DC Pul. I&C Deptt.	The DPR has been prepared and is being submitted to Planning, Dev. & Monitoring Department and I&C Deptt.	SE, R&B, Circle Pulwama shall submit a copy of DPR to DDC Pulwama within one day and DDC will take up the issue with the Plg. Dev. & Monitoring Deptt. for approval and release of funds
		3	Separate Maternity Hospital for Pulwama	The DC informed that land has been identified. DC to follow it up with the concerned department.	DC Pul.	Till the time separate maternity hospital is constructed for which land has already been identified at Chandgam Pulwama, it has been decided to start maternity hospital on temporary basis in SDH Rajpora where space is available. In this respect proposal for additional staff has been submitted to H&ME department for creation and also demand for Rs. 2.00 core for purchase of machinery equipment projected.	R&B Deptt. Shall formulate a DPR in consultation with Health Deptt. and submit it to the intending quarters with a copy to DDC Pulwama within 10 days.

		4	Construction of Engineering Complex in existing R&B Office for Pulwama	Deputy Commissioner to give a detailed report in the matter	DC Pul.	The possibility of construction of Engineering Complex in the premises of existing R&B complex is being explored However a joint survey is being conducted for identification of alternate land, if the site in existing R&B complex is infeasible by the team. The DPR is under preparation.	It was informed in the meeting that the construction of Engineering Complex in the existing R&B office Pulwama is not feasible. In view of infeasibility Hon'ble Minister decided to drop the decision.
		5	Construction of Community hall at Pulwama	Deputy Commissioner to identify land for the purpose	DC Pul.	DPR for Rs.7.95 crore has been framed and submitted to Chief Engineer R&B for onward submission to Govt.. The land is available near Town Hall Pulwama.	R&B Deptt. in addition to walling shall start the work on construction of the main building immediately.
		6	Extension of Fruit Mandi Pulwama	Rs.7.5 crore required. The HCM directed Principal Secretary Planning Development and Monitoring Department to release 50% of the requirement	Adm. Sect. PD&MD	Land acquisition proceedings completed. Award formulated and submitted to Govt. Against availability of Rs. 3.50 crore, disbursement of Rs. 3.43 crore has been made. There is additional requirement of Rs 6.50 crore and the matter has been taken up with Horticulture Department.	Plg. Dev. & Monitoring Deptt. may release the balance funds amounting to Rs. 6.50 crores.
1.	Gangoo	7	Only 80% compensation given to land owners of Gangoo for the land acquired 13 years before. 20% is still pending.	Deputy Commissioner Pulwama to take action in the matter at an earliest.	DC Pul.	The remaining 20% is pending because of non receipt of approval of award from competent authority. As soon as approval is received, the pendency will be cleared.	The issue shall be taken up with the concerned and within next 15 days the disbursement shall be started
		8	Repair of Imambargha at Gangoo for which DPR has already been prepared	Deputy Commissioner to take up the issue with concerned department.	DC Pul./ Tourism deptt..	Estimate framed for Rs. 30.00 lacs and allotted for tile works. Rs. 3.00 lacs will be released out of Muharram funds 2017-18.	The work shall be completed by the end of December 2017
		9	Bridge at Gangoo was earlier considered under MPLADS but not taken up.	Rural development department to construct the bridge.	DRDD Kmr.	DPR Prepared for an amount of Rs. 60.00 Lacs. But locals raise objections due to site dispute. Gram Saba proposed alternate 03 works for which proposal has been submitted to Director Rural Dev. Department.	03 alternate works as proposed by the Deh-Majlis shall be executed by RDD

2	Manduna-Sanzwatroo	10	Providing tube well for WSS Manduna – Sanzwatroo	CE PHE to examine	CE PHE kmr.	In the first phase replacement of pipes has been taken up & 80% work has been completed. Rs. 43.00 lacs released.	The work shall be completed within week's time.
3.	Choori Market	11	Widening/Shifting of Choori Market	Deputy Commr. informed that it could be shifted to land near Hospital. The HCM directed the Deputy Commissioner to take a decision in consultation with concerned departments at an earliest.	DC Pul.	DPR Submitted for an amount Rs. 19.18 Crore to Chief Engineer R&B for onward submission to Govt.	DDC, Pulwama informed that the DPR which has been formulated by R&B Deptt. includes rehabilitation which actually is not required on the ground. The shop keepers have to relocate their shops/offices and construct them as per the design which shall be provided by the R&B Deptt. at their own cost. The corridor on the side of park which is maintained by the J&K Bank and there is no issue on that side. Accordingly the Hon'ble Minister directed that the R&B Deptt. shall go for tendering within two days and start work within 15 days from the available corridor side.
4.	Pulwama Town	12	Creation of posts of doctors and Paramedics for District Hospital Pulwama.	The HCM apprised that the creation of different posts in Health and Medical Education department is already in progress.	H&ME deptt.	The proposal for creation of additional staff for DH Pulwama has been submitted to the Administrative Deptt.	Director Health Services, Kmr/CMO, Pulwama shall pursue the matter with Administrative Department.

5.	Naina and adjoining areas	13	Naina Hospital be upgraded from PHC to SDH	The HCM desired to make the PHC fully functional.	H&ME Deptt.	The proposal for creation of addl. Staff to make the NTPHC functional 24x7 has been submitted to Adm. Deptt. along with request to release Rs. 80.00 lacs as additionality for purchase of addl. Equipments by Director Health.	Director Health Services, Kmr/CMO, Pulwama shall pursue the matter with Administrative Department.
		14	Naina khul not constructed so far.	DC Pul. to examine the issue	DC Pul..	After completion of Batpora Naina LIS, Irrigation will be provided through existing field channels. As such construction of Naina Khul is not required.	The decision may be dropped as no further action is required to be taken.
		15	Flood control gate poses problems on Naina to Padgampora road at Naina.	Deputy Commissioner to look into the matter	DC Pul.	New flood control gate constructed. Issue resolved.	-
		16	Irrigation pump at Chakoora pending for a long time.	The HCM directed the deputy commissioner to look into the matter	DC Pul.	Work under progress, 90 % completed and be completed during the year 2018-19	SE, Hydraulic Circle Spn/Pulwama & Xen Irrigation Div. Pulwama will pursue the matter for release of funds and ensure its completion
		17	Tahab to Chakoora Naina road be improved	It was informed that the road has been taken under CRF. C.E R&B to expedite.	CE R&B kmr.	DPr for widening/ upgradation at an estimated cost of Rs. 1400.00 Lacs has been submitted to Govt. under CRF.	-
		18	Irrigation pump at Naina not working due to fluctuation in water level.	Chief engineer I&FC to examine the issue.	CE I&FC Kmr.	This is a recurring problem at all LIS located from Sangam to Kakapora. The problem is under active consideration and a scheme is being designed to avert this problem in future.	-

19	Liddermad to kawani road be improved (2 km length)	C.E R&B to expedite	C.E R&B Kmr.	Macadamization to be taken during NFY. Pre-macadamization work completed.	-
20	Flood protection bund be constructed at Naina	CE I&FC to examine	CE I&FC	Work under progress	Work shall be completed within 20 days
21	Chakoora to Gulzarpora road be macadamized.	C.E R&B to expedite.	C.E R&B Kmr.	Macadamization to be taken during NFY. Pre-macadamization work put to tenders and shall be completed in current working season.	Pre-macadamization work shall be completed within one month
22	Conductor and poles at Banduna be replaced	The HCM requested the Hon'ble MP Mr. Nazir Ahmad laway to take up the works under MPLADS	Hon'ble MP/ SE PDD.	Work Order issued for execution of work.	Hon'ble Minister informed that the matter will be taken up with Hon'ble MP, Raja Sabha at his own. The Power Dev. Deptt. shall complete the work by the end of December 2017
23	Naina Batpora overhead tank not completed.	The Executive Engineer PHE informed that it will be commissioned within 10 days.	Executive Engineer PHE	OHT completed. However laying of pipe line is under progress.	Work shall be completed within 10 days.
24	Compensation not given for land in Naina Pulwama road.	DC Pul. to examine	DC Pul.	Revenue papers prepared, demand projected to R&B deptt.	It was informed in the meeting that against the requirement of Rs. 7.00 crores only an amount of Rs. 2.78 crores are available. R&B Deptt. shall release the balance funds immediately so that the decision is implemented.
25	Construction of Irrigation pump not completed at Banduna.	CE I&FC to examine the matter	CE I&FC	90% Work completed.	Xen Irrigation Div. Pulwama informed that there is paucity of funds and demand has been projected under PMKSY. The Hon'ble Minister directed the concerned to pursue the matter and ensure completion of the work immediately.
26	File for declaring the village Naina Backward pending disposal in Backward Classes Commission.	The Social Welfare Department to look into the matter.	Social Welfare Deptt.	The requisite case file is under process at Tehsil Level .	The case shall be submitted to the concerned quarters immediately.

6.	Lajoora	27	Improvement of Lajoora-kareva road	The public works department to expedite the improvement.	CE R&B Kmr..	Work under progress.	The work shall be completed within 20 days
		28	Lajoora hospital lacks facility and staff	H&ME to examine	DHS	The hospital is functioning smoothly, however, X ray / CBC analyser will be provided during current financial year subject to release of funds by Administrative Deptt.	Director Health Services Kmr. Shall take immediate steps for implementation of the decision
		29	High school Lajoora be upgraded to higher secondary school	The HCM directed to expedite the matter.	Adm. secy. Edu. Deptt..	It does not qualify as per norms because of less distance from other schools.	The decision may be dropped as no further action is required to be taken
7.	Awantipora	30	Khooru Mohalla Ziyarat Shareef Awantiora. 10. Macdamization of internal road. 11. Tube wells be provided on both sides of ziyarat shareef.	PWD(R&B) & PHE/ I&FC departments to expedite the work.	CE R&B Kmr.  S.E PHE Pulwama/S hopian	Tenders for macdamization invited and shall be taken up during next working season. 02 No. hand pumps installed by Ground water Division Srinagar.	-
8.	Satoora	31	Receiving station at Satoora be augmented	PDD to examine the issue	Adm. Sec. PDD	here is no Receiving Station at Satoora, Satoora area is being feed from 2X6.3 MVA Receiving Station Lurgam, through 11 KV satoora feeder which has peak load of 470 Amps during winter. However a receiving station 1X6.3 MVA Airpal has been proposed under PMDP-Rural which will take care of Satoora area. The said scheme is being implemented by Project Wing Kashmir.	Since there is no Receiving Station at Satoora as such the decision may be dropped



		32	Road from Syed Abad (Pastuna) to Wahab Khar (khrew) be completed.	Since the road passes through forest area, hence the Forest department to consider clearance.	Adm. Sec. R&B deptt./ Forest Deptt.	The road is spread over 12 kms length out of which 1.5 kms has been constructed and for const. of the rest of road length, the issue has been taken up with Forest Deptt. For clearance. The DPR for construction of road stands submitted for an amount of Rs.1739.71 lacs.	The Hon'ble Minister directed that DFO, Awantipora shall follow up the case and have clearance from the Forest Deptt. immediately.
9.	Tral	33	The ziyarat sharieef Amir Abad Tral be provided water through pipes.	The S.E PHE to fulfill the demand	S.E PHE Pul.	Implemented.	-
10.	Pahoo	34	Construction of protection wall at Takya saifullah (Pahoo).	Deputy Commissioner to examine the matter.	Dc Pul.	60% work completed and is being completed shortly.	The work shall be completed within 02 days
		35	Transformer at Takya saifullah (Pahoo)	S.E PDD to examine the matter.	SE PDD Pul.	Work stands tendered Out. Evaluation of Tender at Final Stage	Chief Engineer, PDD will release the requisite funds and in the meanwhile Electric Deptt. shall take up the work and ensure its completion immediately.
11.	Saidpora	36	Improvement of Saidpora-Shamshanghat road.	Chief Engineer, R&B to take action in the matter.	CE R&B	Tenders for macadamization invited and shall be taken up during next working season. Pre-macadamization work in progress.	Pre-macadamization work shall be completed within 15 days.
12.	C.B.	37	Upgradation of M/S C. B Nath to high school	Director School Education to examine the matter	DSE Kmr.	Feasibility report submitted to Director School Education Kmr.	CEO, Pulwama will obtain the latest status from Director School Edu. Kmr and inform DDC Pulwama accordingly

13.	Litter	38	Upgradation of PHC litter Pulwama	H&ME department to examine and expedite the matter.	Am. secy. H&ME deptt.	PHC Litter is not feasible for upgradation to the level of SDH in view of population norm. The population of service area is 57000 against the norm of 100000 souls.	Decision may be dropped as no further action is required to be taken
		39	Creation of CD Block Litter	RDD to examine the demand.	Adm. secy. RDD	Demand is under examination.	It was informed in the meeting that it is not possible to create the separate CD Block for Litter as such the decision may be dropped
		40	Establishment of Degree College at Litter	Higher Education Department to examine the matter	Higher Edu. Deptt.	Direction conveyed to the concerned deptt.	-
		41	Creation of Social Welfare Office, R&B Sub-Division, irrigation Sub-Division and ZEO Office Litter.	The concerned department to examine the matter.	Adm. Secy R&B,/ Irrigation/ Edu./ Social Welfare	Feasibility report for establishment of ZEO office Litter submitted to Director School Education Kmr. Matter regarding estt. of Social Welfare Office has been taken up with Adm. Deptt.	The concerned District Officers shall obtain latest status from their HODs and inform the DDC Pulwama accordingly
		42 (I)	Ziyarat Syed Ahmad Qurashi be renovated/beautified under pilgrim tourism litter.	Tourism department to examine	Dir. Tourism	Estimates under preparation.	Director Tourism Dev. Deptt. will furnish latest status report to DDC Pulwama
14.	Wasoor	42 (II)	lift irrigation scheme Wasoor defunct due to lack of funding.	Planning secretary to expedite it.	Adm. Secy. PD&M Deptt.	DPR for an amount of Rs.57.88 lacs submitted for accord of AA / release of funds	Chief Engineer, I&FC Kmr. will take up the issue with regard to release of funds with Plg. Dev. & Monitoring Deptt. and Xen Irrigation Div. Pulwama shall pursue the matter and update DDC's office about the latest status.

	Wasoorā	43	Wasoorā higher secondary school without proper accommodation	School Education department to examine	DSE Kmr.	Project report for Rs.85.00 lacs formulated and submitted to DSEK for construction of 06 roomed building.	CEO, Pulwama will obtain the latest status from Dir. School Education Kmr. and submit a report to DDC Pulwama.
		44	Palpora Wahipora water supply scheme incomplete	SE PHE to complete the scheme within 10 days.	SE PHE	Work under progress and shall be completed by 15th of Dec. 2015.	The work shall be completed by the end of December 2017
		45	JK Bank Branch be opened in Wasoorā	JK Bank to examine	Chairman JKB	Business unit is already sanctioned and identification of space for the premises is under process.	Bank Branch shall be started in a rented accommodation
15.	Kharbatpora	46	Kharbatpora water supply scheme not functional (tube wells)	CE PHE to examine	CE PHE Kmr.	The discharge of the source (tube well) has reduced due to continuous dry spell, however the supply is maintained as per schedule.	The decision may be dropped as no further action is required to be taken
		47	Graveyard at Kharbatpora requires filling	RDD to examine	Director RDD Kmr.	Work completed ( implemented )	-
		48	Kharbatpora Rawathpora road/bridge be constructed	CE R&B to examine	CE R&B Kashmir	Estimate framed for Rs. 20.00 lacs and work under progress.	The work shall be completed within 45 days
16.	Ratnipora	49	Ratnipora, Kakapora be included in Srinagar Master Plan 2015-35	Srinagar Development Authorities to examine the matter.	VC SDA	Kakapora already existing in Master plan Division, Srinagar. Inclusion of Ratnipora will be considered during next meeting of the committee of Srinagar Dev. Authority	-
		50	Health Centre Ratnipora without building	H&ME Department to examine	DHS Kmr.	New building for Rs 1.86 cores has been approved for Health centre Ratnipora in current financial year.	As reported by the SO Planning Directorate of Health Services, Kashmir that the work has been allotted to SICOP. The Hon'ble Minister desired that the executing agency shall start the work immediately.

	Ratnipora	51	Land available for construction of stadium at Ratnipora.	J&K State Sports Council to examine	Sec. Sports Council	DPR framed for an amount of Rs.141.65 lacs.	The ACD, Pulwama will obtain the NOC from State Sports Council and take up the work under MGNREGA if there is no objection from State Sports Council.
		52	Road to railway halt station Ratnipora be improved	CE R&B to examine	CE R&B Kmr.	DPR submitted for an amount of Rs. 5.36 Crore to CE R&B.	The Deputy Commissioner, Pulwama will take up the matter with Railway Authorities for construction of road upto Railway halt station at Ratnipora.
		53	Girls High School Ratnipora be upgraded to Girls Higher Secondary School.	School Education Department to examine	DSE Kmr.	The school does not fulfill the up gradation criteria. One HSS is already functioning at Ratnipora.	May be dropped as no further action is required to be taken
		54	Checkpora to Pahoo road be macadamized	CE R&B to examine	CE R&B Kmr.	Out of total 8.00 Kms of road length, 4.00 Kms will be taken up under NABARD and rest length has been put to tenders and partly executed.	-
17.	Karimabad	55	Upgradation of High School Karim Abad to Higher Secondary school	School Education department to examine the proposal	School education department	Not feasible	May be dropped as no further action is required to be taken
		56	Upgradation of Sub-centre Karimabad to PHC	H&ME Deptt. to examine.	DHS Kmr.	At Karimabad, Sub center is functional with 02 FMPHWs. However, there is no feasibility for upgradation of SC Karimabad to the level of PHC in view of Population norms which is 3100 souls & required population is 30,000 souls.	May be dropped as no further action is required to be taken
		57	Macadamization of remaining 4 by-lanes.	Chief Engineer R&B Kashmir to examine	CE R&B Kmr.	Macadamization to be taken during NFY. Pre-macadamization work under	Pre-macadamization work will be completed within

				the matter		Progress.	one month.
18.	Chandgam	58	Chandgam receiving station sanctioned but work does not start due to contractor problem	SE to explore possibility of providing immediate relief.	SE PDD	1X10 MVA Receiving Station has been proposed under DDUGJY at Chandgam, which is to be constructed by the Project Wing Kashmir. The matter will be taken up with the Chief Engineer Project wing Kashmir for early completion.	-
		59	Macadamization of link road at Hajam Mohalla from Main road (Chakoora-Tahab) Chandgam	Chief Engineer R&B Kashmir to examine the matter	CE R&B kmr.	DPR framed for Rs. 30.00 lacs. Macadamization to be taken during NFY. Pre-macadamization work started.	Pre-macadamization work will be completed within one month.
		60	Establishment of Veterinary Sub Centre at Chandgam	Animal and Sheep Husbandry Department to expedite the matter	Director Animal & Sheep Husbandry.	A trial center is already established in the said village since 12/2004 on the recommendations of the DC Pulwama. The center is working on the internal adjustment. The regularization of the said center has already been taken with the Administrative Department for approval.	Chief Agriculture Officer/ Distt. Sheep Husbandry Officer, Pulwama will obtain latest status from Director Animal & Sheep Husbandry Deptts. And submit a report to DDC.
		61	Bakward area status be given to Chandgam	DC Pulwama/Social Welfare Department to examine.	DC Pul Administrative Secy. Social Welfare Deptt.	The case file is with Tehsildar Pulwama for examination.	-
		62	Spring at Chandgam be beautified.	Director RDD Kashmir to expedite it.	Director RDD Kashmir	Work under progress.	The work will be completed within 10 days.

		63	Providing of Lift Irrigation facilities to Kareva Chandgam	CE I&FC to examine	CE I&FC Kmr.	DPR for an amount of Rs.21.00 crore submitted to Govt. for Accord of AA.	SE Hydraulic will obtain latest status from CE and apprise DDC accordingly.
		64	IIM or any prestigious institute be constructed on the available land at Chandgam.	Hr. Education Department to examine.	Adm. Secy. Hr. Edu. Deptt.	Decision conveyed to concerned deptt. for examination and report.	-
19.	Trich	65	Water supply scheme Trich not functional though started in 2002	SE informed it has cost overrun now project in NABARD	Adm. Secy PHE	DPR for an amount of Rs.169.59 lacs has been prepared and submitted to C.E PHE Kashmir for accord of AA / release of funds	SE Hydraulic will obtain latest status from CE and apprise DDC accordingly.
20.	Drach	66	Drach bridge not constructed though DPR prepared.	CE R&B to examine	CE R&B Kmr.	Work allotted at an estimate cost of Rs.45.00 lacs .	The work will be completed within two months.
		67	One Km of macadamization left out on Drach road	CE R&B to examine	CE R&B Kmr.	Work Allotted and shall be taken up during next season.	-
21.	Goripora	68	Goripora Pulwama High School be upgraded	School Education Department to examine	Adm. Secy. School Edu. Deptt.	Not feasible under the norms.	May be dropped as no further action is required to be taken
		69	Panchayat land be utilized for construction of playground	RDD & State Sports Council to consider it.	Director RDD & Secy. State Sports Council.	Assessment of trees for auction submitted to Director RDD for approval.	It was informed that Director Rural Dev. Department has conveyed the approval. Accordingly the Hon'ble Minister directed that auction process shall be completed within a week's time and work shall be started just after completion of auction process.

22.	Dogripora	70	Backward status be given to Dogripora village	DC Pul./Social Welfare Department to examine	DC Pul./ SW dept.	File submitted to Backward Classes Commission and is pending for approval.	-
		71	Upgradation of High School Dogripora to Higher Secondary School.	School Education Department to examine	DSE Kmr.	The school lacks feasibility requirement for upgradation in respect of distance from nearby HSS Panzgam/ Gulzarpora which is just 04 Kms.	May be dropped as no further action is required to be taken
		72	Establishment of PHC at Dogripora	H&ME Department to examine	DHS Kmr.	Proposal submitted to DHSK.	CMO, Pulwama will obtain the latest status from Director Health Services Kmr. and submit a report to DDC
		73	Work slow on two bridges at villages Dogripora & Reshipora.	CE R&B to examine	CE R&B kmr.	The construction of Dogripora and Reshipora bridges have been taken up at an estimated cost of Rs.14.38 crores and Rs.10.94 crores respectively. An amount of Rs.3.34 crores and Rs.2.70 crores respectively have been expended so far. The pace of work has been slow due to insufficient funding. Now funds to the tune of Rs. 1.60 Crore has been released. The work on Dogripora bridge has been resumed and is under progress.	The work shall be expedited

		74	Lift Irrigation along with canal at Dogripora be improved.	CE I&FC to examine	CE I&FC Kmr.	DPR amounting to Rs.7.24 crore submitted to Chief Engineer.	SE, Hydraulic Circle Spn/Pul will obtain status from Chief Engineer, I&FC and submit a report to DDC
		75	Compound wall be constructed around high school at Dogripora	School Education Department to examine	Adm. Secy. School Edu. Deptt.	Work under progress	Shall be completed within five days
		76	WSS Reshipora not functioning – requires sinking of well	CE I&FC to examine	CE I&FC	Well completed, However DPR for an amount of Rs. 2.25 crore has been framed for construction OHT, Pump House and other allied works.	-
23.	Pampore	77	Upgradation of Government Boys High School Nehama Pampore to Boys Higher Secondary School	School Education Department to examine the matter.	Adm. Secy. School Edu. Deptt.	Not feasible under norms.	May be dropped as no further action is required to be taken
		78	Completion of Lift Irrigation Scheme Nehama	CE I&FC to examine	CE I&FC Kmr.	Rs.73.00 lacs has been released. The said amount is not sufficient to complete the scheme and a revised DPR for an amount of Rs. 236.00 lacs has been framed and submitted to CE I&FC.	SE, Hydraulic Circle Spn/Pul will obtain status from Chief Engineer, I&FC and submit a report to DDC
		79	Pampore Eid Gah suffered damages due to floods, may be provided with protection bund	CE I&FC to examine	CE I&FC Kmr.	Estimate for an amount of Rs. 23.44 lacs have been framed and has been put to tenders.	Work shall be completed within 45 days
		79	Pampore water supply scheme requires a panel for making it functional	SE PDD to look into the matter and share the report with CM's Secretariat.	SE PDD	Reportedly one no. 1 MVA 33/440 KVA Substation has been constructed by PHE department on their own near Grid Station Pampore. The Panel for said feeder is to be provided from Grid Station Pampore which is being looked after by TLMD-II S&O wing Kashmir. However power supply to the scheme is currently fed from 11 KV essential feeder from Receiving station Pampore.	DDC Pulwama will take up the matter with Plg. Dev. & Monitoring Deptt. for release of funds



24.	Tahab	80	Girls Middle School Tahab shifted due to lack of building	Concerned department to examine the issue.	DSE Kmr.	The building is unsafe and requires renovation. However, for safety of the students the instant school has been shifted to nearby boys High School. The school shall function at its original place after completion of the renovation work for which estimates are under preparation.	The CEO, Pulwama informed in the meeting that it is not feasible to make the school functional at its original location because it is not feasible. The Hon'ble Minister directed that the CEO will re-examine the issue and submit a detailed report to DDC within a week's time.
		81	PHC Tahab be upgraded to SDH	H&ME department to examine	DHS kmr.	PHC Tahab is not feasible for upgradation in view of population norm.	May be dropped as no further action is required to be taken
		82	NOC for laying slab on canal at Tahab for construction of Sumo stand pending with I&FC Department	The DC to look into the matter.	DC Pul.	As per the reports of I&FC Deptt. Laying of slab on canal is not feasible.	May be dropped as no further action is required to be taken
		83	Pump Station for irrigation of Tahab Kareva	Chief Engineer I&FC Kashmir to examine the issue.	CE I&FC kmr.	DPR for an amount of Rs.21 crore is submitted to Govt. for Accord of AA.	SE, Hydraulic Circle Spn/Pul will obtain status from Chief Engineer, I&FC and submit a report to DDC
		84	Construction of Tunnel under Koil Canal at Tahab	Chief Engineer R&B Kashmir to examine	CE R&B kmr.	Joint Inspection with I&FC Deptt. conducted and DPR submitted for an amount of Rs. 248.92 lacs to Chief Engineer R&B.	-
		85	Upgradation of High School Tahab to Higher Secondary School.	School Education Department to examine.	Adm. Sec. School Edu. Dept.	It has been recommended to DSEK for upgradation as it qualifies as per norms set for the purpose.	CEO, Pulwama will obtain a latest report from Director School Edu. Kmr. & submit a report to DDC.

25.	Uthmulla	86	Rejuvenation of “Panchal Nag” of Uthmulla	Chief Engineer PHE Kashmir to examine	CE PHE Kmr.	The work was to be executed by RDD in consultation with PHE & Geology & mining Departments. ACD has reported that work is not feasible.	It was informed in the meeting that no spring exists at the said location as such the decision may be dropped
		87	Upgradation of Middle School Uthmulla to High School	School Education Department to examine	DSE Kmr.	Not feasible under norms.	May be dropped as no further action is required to be taken
		88	Macadamization of left out road of Uthmulla- Marhang Naseeb ud din Gazi Government School and internal roads	CE Engineer R&B Kashmir to examine	CE R&B kmr.	Main road macadamized, balance length proposed for Next financial year.	-
		89	Establishment of Sub Centre at Uthmulla	H&ME department to examine the issue.	DHS kmr.	There is no feasibility for establishment of sub centre at Uthmulla in view of meager population of 1400 souls against norm of 5000.	May be dropped as no further action is required to be taken
		90	Tube wells be provided to village Uthmulla	Chief Engineer PHE Kashmir to examine	CE PHE kmr.	The work is being taken up by the Ground Water Division, Srinagar.	Xen Ground Water Division, Sgr. informed in the meeting that the work has been completed. Hence the decision is implemented.
		91	Police station/Tehsil for the village Uthmulla be rationalized	DC to process the case	DC Pul.	Proposal already formulated and is under consideration.	-

26.	Aripal	92	Doctor be posted at Syedabad (Pastuna) PHC	Director Health to examine the matter.	Director Health	In village Syedabad (Pastuna) S/C is existing and as per norms doctor cannot be posted at S/C. However doctor will be provided on internal arrangement basis.	It was informed in the meeting that the Doctor has been posted on internal adjustment basis as such decision is implemented
		93	Beautification and maintenance of lawns of Ziyarat sheikh Mohammad Bakir Rizvi Sofi Gund Tral	The Floriculture Department to examine the issue	Director Floriculture ashmir	Implemented	-
		94	Establishment of maternity hospital at Aripal Tral	Concerned department to examine the issue	Director Health kashmir	At Aripal SHC is functioning. Recently govt has approved construction of new building for said institution .The area is far flung and people cannot afford to come to SDH Tral particularly during in winter season as such maternity facility needed. Proposal submitted to adm. Deptt.	CMO, Pulwama will obtain a latest status from DHSK Sgr. and submit a report to DDC.
		95	Construction of bathroom near masjid sharief chandgam.	The HCM directed the RDD to examine the issue.	Director RDD kashmir	Work near completion.	It was informed in the meeting that the work has been completed.
		96	Establishment of Receiving Station at Aripal	CE PDD to examine	CE PDD kmr.	Receiving Station 1X6.3 MVA Aripal has been proposed under PMDP-Rural.	-
	Uzram-pathri	97	Hotline be provided to Uzrampathri for ensuring water supply	SE PDD to examine	SE PDD	Estimate amounting to Rs.12.58 lacs framed and work tendered.	Work shall be completed by the end of December
		98	Repairs of lanes and by-lanes at village chandgam	The HCM directed the RDD to examine the issue.	Director RDD kashmir	Concrete work Done tiles yet be laid	The work will be completed within a week's time

27.	Auqaf Islamia Hamdania	99	Expedite the construction work of Khankah Faiz Panah Tral	Pvt/Spl. Secy. to call the MD JKPC and direct him to complete the construction within stipulated time to be fixed with the MD.	Pvt/Spl. Secy. to HCM/ MD JKPC	The paper machi work on MDF of central dome and Mehrab has been completed. Shingled roofing of 02 canopies completed, Mosque Hall 90% Completed. 04 No. of Almeron in Mosque Hall, Library room 90% completed. Paper Machi work of library completed, Park type flooring in Hujara Khas and noor khan completed and wood work, external canopy, plaster and wall putty in progress, Arch type cornice work in progress. Pending electric works taken up.	The work shall be completed by or before March2018
		100	Shifting of Model of under construction Ziyarat back to the site to avoid frequent changes in design (Khankahi Faiz Pannah Tral)	MD JKPC to examine and give a report	MD JKPC	Basic skelton frame work of Khan Kahi Faiz Pannah is already standing on spot as per the design. As such the question of changing of design does not arise.	DGM, JKPC informed in the meeting that the decision has been implemented.
		101	Shelter sheds be constructed for women at Khan Kahi Faiz Pannah Tral	MD JKPC to prepare the DPR and submit to the Tourism Department.	MD JKPC / Adm. Secy. Tourism Deptt.	DPR under formulation.	The DPR shall be finalized within a week's time and simultaneously work shall be started.
		102	Water be brought from Dil Nag source to Khankah Faiz Pannah Tral through pipes	SE PHE to examine and report to CM's Secretariat.	SE PHE	Implemented	-

28	Amirabad.	103	Electricity issue of village Amirabad be resolved.	Concerned departments to examine the issues.	DC Pul. / SE PDD	Estimate submitted to Chief Engineer for an amount of Rs. 24.65 lacs Vide this office letter No: SE/M&RE/Pul/4905-07 Dated: 23-10-2017 for arranging/ allotment of funds.	The DDC, Pulwama will take up the issue for release of funds.
		104	Amirabad Road through the village be improved	CE R&B to examine	CE R&B	Work tendered	Xen R&B Pulwama will start pre-macadamization work immediately and ensure macadamization work during next working season
		105	Raw water provided to village Amirabad be got filtered	CE PHE to examine	CE PHE Kmr.	DPR for an amount of Rs. 263.05 lacs , submitted to Chief Engineer PHE.	Xen PHE Division Awantipora will obtain latest status from Chief Engineer, PHE Kmr. and submit a report to DDC.
29.	Pahoo	106	Pahoo water supply scheme not functional due to problem of generator	CE PHE to examine	CE PDD kashmir	Scheme is functional as per availability of electricity. However, to provide uninterrupted water supply estimate for an amount of Rs.9.00 lacs formulated for providing DG set and submitted to CE.	It was informed in the meeting by the Xen Ground Water Decision Sgr. that DG Set is available with them and can be provided after the Xen PHE Mechanical Div. Awantipora will provide the indent for the purpose. The Hon'ble Minister passed the direction to the Xen PHE Mechanical to forward the indent and Xen Ground Water will provide the DG Set immediately just after receipt of indent
		107	Veterinary center be established at Pahoo	Director Animal Husbandry to examine	Director Animal Husbandry Kashmir	Not feasible. Establishment of ICD centre at village Pahoo was already demanded by the said village in the year 2013 and was in the list of board decisions of the year 2013-14 . The same village was surveyed by the concerned Block Veterinary officer and the village was not technically feasible for opening of Veterinary center, as per the departmental norms. Pertinent to ,mention here that the said village is at the distance of just one kilometer away from VAS ICD center Ratnipora.	May be dropped as no further action is required to be taken



30.	Drabgam	108	Drabgam Hospital completed but not functional yet.	H&ME department to examine	DHS kmr.	Because of the tussle between two areas the hospital could not be shifted. During recent DDB review meeting it was decided that the building could be utilized for establishment of Rehabilitation cum Counselling center.	Distt. Social Welfare Officer, Pulwama/CMO, Pulwama will take immediate steps for establishment of Rehabilitation-cum- Counseling Centre in the said building.
		109	Drabgam-CB Nath road not improved	CE R&B to examine	CE R&B Kmr.	Estimates framed for Rs. 25.00 lacs and work tendered.	Work shall be started immediately.
31.	Gulshanpora	110	Gulshanpora to Gujjarbasti Bugam road be macadamized fully	CE R&B to examine	CE R&B Kmr.	Estimates for an amount of Rs. 30.00 Lacs formulated and shall be taken up during next financial year.	Xen R&B Div. Pulwama informed that out of 2.50 Kms of road length, pre-macadamization work of 1.00 Km has been completed. The Hon'ble Minister passed the directions that pre-macadamization of balance 1.50 Kms shall be completed within 02 months.
		111	Medical Sub-Centre be established in the available Awkaf building at Gulshanpora.	DC to explore if First Aid Centre could be established	DC Pul..	SC is functional in a rented building and the const. of Govt. Building has been approved under TSP.	CMO, Pulwama will take necessary steps for shifting the sub-centre to Auqaf building till the Govt. building comes up
		112	Hundred Houses in danger due to erosion by August 2016 floods at Gulshanpora.	SE to give a report and recommendation in the matter	ACD, Pul	Work in progress.	The work shall be completed within 02 months.
32.	Gulshanabad	113	Gulshanabad Rajpora Filtration Plant dysfunctional	Ex. Engineer directed to restore the filtration plant.	Ex. Eng. PHE	Made functional (Implemented).	-
		114	Middle School Gulshanabad be upgraded	School Education Department to examine	DHS Kmr.	Not feasible under norms.	May be dropped as no further action is required to be taken

33.	Shaar	115	Shaar receiving station DPR already prepared, be constructed.	SE PDD informed that the proposal is already enlisted. SE PDD to pursue the proposal.	CE PDD Kmr.	DPR for an amount of Rs. 210.28 lacs already formulated, Tech. Eco. Clearance stands accorded. Work will be taken up as soon as fund will be made available.	Xen Power Projects Pulwama will obtain latest status from Chief Engineer and submit a report to DDC
34.	Puchal	116	Puchal-Kerava road left incomplete	CE R&B to expedite	CE R&B Kmr.	Work under progress.	Work shall be completed within one month.
		117	Irrigation channel at Puchal also incomplete	CE I&FC to examine	CE I&FC Kmr.	DPR for an amount of Rs.38.11 lacs has been prepared and submitted for accord of AA / release of funds	Xen, Irrigation Div. Pulwama will obtain status and submit a report to DDC
		118	250 KV Transformer be installed replacing 100 KV at Puchal	CE PDD to examine	CE PDD Kmr.	250 KVA Transformer Installed, Balance work under Progress.	The work shall be completed within 15 days
		119	Tube well be sunk at Puchal as Aabpashi water not available round the year	CE PHE to examine	CE PHE Kmr.	DPR for an amount of Rs.67.54 lacs for new Tube well and allied components has been prepared and submitted for accord of AA / release of funds.	Xen Ground Water Division, Sgr. informed in the meeting that 95% of the work has been completed and will be handed over to PHE Mechanical within 15 days. The Hon'ble Minister passed on directions that the SE, Hydraulic Circle Spn/Pul will pursue the matter with CE for release of funds.
35.	Pinglina	120	Pinglina Gundipora road wet mix left half way.	CE R&B Kashmir to examine	CE R&B Kmr.	Partly macadamized. Balance length shall be taken up during NFY.	-
		121	Pinglina Ratinipora road not fully macadamized	CE R&B Kashmir to examine	CE R&B Kmr.	Implemented.	-



		122	Receiving Station be constructed at Pinglina	CE PDD Kashmir to examine.	CE PDD Kmr.	A 6.3 MVA Receiving in Pulwama under PMDP was proposed after ascertaining the load center, the matter have been taken up with Chief Engineer Project wing Kashmir for construction of Reciving Station at Piglena instead of Pulwama under PMDP vide this office letter No: SE/M&RE/Pul/4134-38 Dated: 21-09-2017	-
		123	Clogged water pipes be replaced with bigger dia pipes at Pinglena.	CE PHE to examine	CE PHE Kmr.	Work under progress. Rs. 25.00 lacs released.	To be completed within one week
		124	Widening/upgradation of Pinglena Gadoora Road.	CE R&B to examine	CE R&B	DPR submitted for Rs. 9.65 crore.	-
		125	Providing of Tube well for WSS Gundipora	CE PHE to examine	CE PHE Kmr.	Implemented.	Mechanical Engineering Deptt. shall initiate action for installation of Iron Removal Plant and other allied works
36.	Koil	126	Koil PHC without doctor	H&ME department to examine	DHS Kmr.	NTPHC Koil has been sanctioned. Staff will be posted as and when selection is made by the recruiting agencies. One ISM doctor is posted at present.	-
		127	Chatwat project water doesn't reach the catchment.	CE I&FC to examine	CE I&FC Kmr.	Estimates for extension by way of cement concrete channel/distributory has been framed for an amount of Rs.30.54 lacs.	SE, Hydraulic Circle Spn/Pul will take immediate necessary steps for taking up the work

		128	Ziyarat Sheikh-ul-Alam may be beautified/ renovated by Tourism department, land available.	Tourism Department to examine	Director Tourism Kmr.	Estimates under preparation	The DDC, Pulwama may take up the matter with Director Tourism Kmr. for starting the work
37.	Nikloora Niloora	129	Nikloora Niloora water supply scheme not covering whole habitation.	Ex. Engineer to expedite the laying of remaining pipes.	Ex. Eng. PHE.	Work under progress. Rs. 25.00 lacs released.	The work shall be completed by the end of December 2017
38.	Dangerpora	130	Dangerpora Saidpora water supply scheme not functional due to depletion of well	SE to expedite the work on new well	SE PHE	Work under progress	In the meeting the Xen Ground Water informed that the locals are creating hurdles in sinking the well. The Hon'ble Minister directed the DDC to sort out the issue.
39.	Trich	131	Trich- two irrigation gates be constructed	CE I&FC to examine	CE I&FC Kmr.	Estimates for Rs.6.08 lacs framed and submitted to CE.	SE, Hydraulic Circle Spn/Pul will start the work immediately.
40.	Nikas	132	55 Kanals of land at Nikas under RDD plantation be converted into park. DPR costing Rs.1.80 crore prepared.	JK Bank to examine the proposal	Chairman JK Bank	Joint inspection by Bank / revenue department conducted. The matter has been taken up with the corporate office for approval.	The DDC Pulwama will remind the Corporate Office JK Bank for execution of the work.
		133	Sericulture land at Tumelehall may be utilized for some developmental projects	DC to examine	DC Pul.	The land is utilized properly by the deptt. of Sericulture for upliftment of sericulture industry and it would not be feasible to convert the land for some other developmental projects.	May be dropped as no further action is required to be taken.
		134	Deeri to Gusu causeway be constructed.	CE R&B to examine	CE R&B Kmr.	DPR submitted for Rs. 2.97 Crore to Chief Engineer R&B.	SE, R&B will obtain the status from CE and inform the DDC's office accordingly.
41.	Abhama	135	Abhama High School up gradation announced but no action taken	School Education Department to examine	DSE Kmr.	It has been recommended to DSEK for upgradation as it covers scattered Tribal Population.	CEO, Pulwam will obtain the status and inform the DDC's office accordingly

		136	Allopathic dispensary be upgraded to NTPHC	H&ME Department to examine	DHS Kmr.	The NTPHC already sanctioned. The posts will be filled as and when the recruitment process is completed. However one doctor will be provided on internal arrangement basis.	CMO, Pulwama will obtain latest status from DHSK and submit a report to DDC.
		137	Road widening slow at Abhama.	CE R&B Kashmir to expedite	CE R&B Kmr.	Restoration of Abhama road under progress.	-
		138	Link roads of village Abhama not macadamized	CE R&B to examine	CE R&B Kmr.	Work for pre-macadamization started.	Hon'ble Minister directed that R&B Deptt. shall complete the pre-macadamization work within one month and macadamization will be taken up during the next working season.
		139	Land available for construction of Stadium at Abhama. Road to Stadium be also constructed.	JK State Sports Council to examine	Sec. Sports Council.	Matter subjudice.	District Panchayat Officer, Pulwama will obtain the relevant papers of the case and submit to Dy. Commissioner, Pulwama for its onward submission to Hon'ble Minister for Rural Development, Panchayati Raj, Law & Justice.
		140	Receiving station be installed at Abhama	CE PDD to examine	CE PDD Kmr.	02 No. of Receiving station Keller & Gulshanabad are under construction in the close vicinity of Abhama. Namely Receiving station 1X6.3 MVA Keller & 1X10 MVA Gulshanabad	Not feasible as such the decision may be dropped
		141	Veterinary center without VAS at Abhama.	Director Animal Husbandry to examine	Director Animal Husbandry	In view of the huge quantity and quality of livestock in the said area, a temporary arrangement is being made where a veterinary doctor will attend two days a week at Veterinary Centre Abhama.	Chief Animal Husbandry Officer, Pulwama will obtain status from Director Animal Husbandry Deptt. Kmr. and inform this office accordingly.

42.	Tral	142	Tral Hospital building not handed over due to liability	H&ME Department to sort out the matter with the concerned executing agency.	Adm. Secy. H&ME	The building will be completed by end of December,2017 and shall be handed over to Health deptt.	The building shall be handed over within a week's time.
		143	Shortage of ambulance at SDH Tral	H&ME department to examine	DHS Kmr.	One ambulance provided during current financial year.	-
		144	Women college/Polytechnic college be given to Tral	Hr. Education Department to examine	Adm. Secy. Hr. Edu. Deptt.	Decision conveyed to concerned for its examination.	-
43.	Awantipora	145	Awantipora town provided raw water.	SE informed the land problem has been solved. Filtration plant will be constructed. SE PHE to complete the project at an earliest.	SE PHE	The work for construction of rapid sand filtration plant at Awantipora stands allotted but work has not been taken up for execution due to long pending issue regarding illegal occupation of the land. Tehsildar Awantipora has been asked to clear the site on priority. Joint inspection of the site has already been conducted by Executive Engineer, PHE & Tehsildar concerned.	The matter shall be resolved within week's time
		146	Awantipora Pulwama road junction be got constructed by the executing agency	CE R&B to examine the demand	CE R&B Kmr.	Junction at Awantipora involves acquisition of structures/ land and DPR is being framed.	It was informed in the meeting that the matter has been taken up with National Highway authorities. The Hon'ble Minister passed on directions that SE, R&B Circle Pulwama will pursue the matter.
		147	Compensation for AIIMS land at Awantipora be given	DC to examine	DC Pul..	Case submitted to Govt. for approval of rates.	-
		148	Rent of amounting to about Rs.4.5 crore not paid by defense forces.	DC/SP Awantipora to examine	DC Pul. /SP Awantipora.	Matter taken up with GOC Victor Force.	Deputy Commissioner, Pulwama will remind the concerned for early action in thematter.
44.	Uricharsoo	149	Road from Degree	CE R&B to	CE R&B	Estimates for an amount of Rs.70	-

			College to Uricharsoo be improved.	expedite	Kmr.	lacs framed. Tenders invited for Upgradation by w/o WBM. Macadamization shall be taken up during NFY.	
45	Parigam	150	Parigam High School be upgraded.	HCM directed the Education Department to expedite	Adm. Secy. School Edu. Deptt.	Not feasible under norms.	May be dropped as such no further action is required to be taken
		151	Rs.2.7 crore water supply scheme not working- requires sinking of well.	PHE Department to expedite the work	Adm. Secy. PHE, I&FC Deptt.	Implemented.	For harnessing the potential, the executive Engineer, PHE Mechanical will formulate the DPR immediately and simultaneously start the work.
46.	Pulwama	152	Opening of PG courses for Arts and Science in Degree college, Pulwama.	Hr. Education Department to examine	Adm. Secy. Hr. Edu. Deptt.	Decision conveyed to concerned deptt. for examination.	-
		153	Water supply to Pulwama town be augmented.	CE PHE to examine	CE PHE Kmr.	Scheme completed. (Implemented)	-
		154	Fencing around district Hospital Pulwama	H&ME Department to examine.	DHS Kmr.	Tenders invited and work is being takenup.	The work shall be completed by the end of February, 2018
		155	Installation of C.T Scan machine in the district hospital	H&ME department to expedite	DHS Kmr.	Directorate of Health Services has released funds to JK MSC ltd. For procurement of C.T Scan for Distt. Hospital Pulwama.	Procurement shall be made by the DHSK Sgr. in light of the decision taken by Hon'ble Chief Minister in Public Darbar at Ganderbal
		156	Posting of adequate doctors in district hospital particularly specialists Gynecology.	The HCM informed that creation of posts is under process.	H&ME Deptt.	The proposal submitted to Adm. Department.	-

		157	Requirement of 03 ambulances for district hospital Pulwama	H&ME department to examine	DHS Kmr.	02 No. Tempo traveler type vehicles and one critical care ambulance provided during current year.	-
		158	Construction of Sarai/free accommodation within the district Hospital Pulwama	H&ME department to examine	DHS Kmr.	R&B Division Pulwama has prepared DPR for an amount of Rs. 89.73 lacs and submitted to intending deptt.	DHSK may convey authorization to R&B Deptt. within 10 days.
47.	Newa.	159	Construction of doctors quarters in PHC Newa and providing of USG, X-Ray, ECG machines	H&ME department to examine	DHS Kmr.	Matter is under consideration.	CMO, Pulwama will obtain latest status from DHSK and inform DDC accordingly.
		160	Establishment of Fair price medical shop in PHC Newa	Cooperative Department to examine	Registrar Cooperatives	Construction work is being started.	The work shall be started by Cooperative Department immediately.
		161	Establishment of Sports stadium at Newa	J&K State Sports Council to examine the matter.	Sec. JKSSC	DPR under formulation.	The ACD, Pulwama will obtain the NOC from State Sports Council and take up the work under MGNREGA if there is no objection from State Sports Council.
		162	Establishment of Fire Service station at Newa	Home department to examine the issue	Adm. Secy. Home Deptt.	Matter taken up with Administrative Department.	Asstt. Director, Fire & Emergency Services Pulwama will obtain status and submit a report to DDC.
48.	Rajpora	163	Maternity facility in Rajpora PHC	H&ME department to examine	DHS Kmr.	Maternity facility is already being provided at CHC Rajpora. However, proposal for creation of addl. staff and for procurement of equipments has been submitted to Adm. Deptt.	CMO, Pulwama will obtain status and inform DDC accordingly.

		164	Installation of endoscopy machine in Rajpora	H&ME department to examine	DHS Kmr.	Adm. Deptt. has been requested by DHS for release of Rs. 25.00 lacs for purchase of Endoscopy machine.	CMO, Pulwama will obtain status and inform DDC accordingly.
49.	Zadoora	165	ATM facility be provided at Zadoora Pulwama	JK Bank to examine	Chairman JKB	ATM approved and shall be installed shortly.	-
		166	Upgradation of health Sub-Centre Zadoora	H&ME department to examine	DHS Kmr.	Village Zadoora is 1Km away from PHC Newa functioning 24X7.	May be dropped as no further action is required to be taken
50.	Kakapora	167	Lady police be deployed at Railway station Kakpora to avoid inconvenience to women	Home Department to take urgent action	Adm. Secy. Home Deptt.	Lady police deployed	-
51.	Pulwama	168	Introduction of Commerce Stream in Pulwama Higher Secondary Schools in Pulwama town	School Education Department to examine the matter	Adm. Secy. School Edu. Deptt.	1- Already in BHSS Pulwama 2- Proposal submitted to DSEK in respect of GHSS Pulwama.	CEO, Pulwama shall obtain status and submit a report to DDC.
		169	Pellet victims be compensated	DC Pul. to furnish the list to CM's Secretariat	DC Pul.	The list has been submitted to Div. Com. for kind consideration.	-
		170	DG recruitment be made in district Pulwama	Home Department to examine	Adm. Secy. Home Deptt.	Decision conveyed to SSP Pulwama.	-
		171	NH-444 be re-aligned along old Mugal road to save graveyards/Mosques.	C.E R&B to visit the spot of graveyard, mosques coming under realignment of NH 444 along Mugal road.	CE R&B Kmr.	Matter taken up with NHW authority.	-

52.	Wanpora	172	Wanpora water supply expedite	work be expedited and status be given after one month to the CM's Secretariat	SE PHE Pul.	Pipe material arranged. Work in progress.	The work shall be completed by the end of December 2017
		173	Orphan girls be provided laptops by Social Welfare Department instead of other assistance	Social Welfare Department to consider the demand and share the outcome with the Chief Minister's Secretariat	Adm. Secy. SW Deptt.	Matter taken up with Adm. Deptt. Moreover a survey is being taken to identify orphan girls.	Administrative Secretary, Social Welfare Department to take up decision and share it with Hon'ble Chief Minister, if already not done.
53	Zadoora	174	The raw water supply to Zadoora village be filtered	The C.E PHE to examine	CE PHE Kmr.	Tube well source. Filtration is not required. addl. Line laid.	-
	Kakapora	175	Gynecologist be posted at Kakapora PHC	The HCM informed that creation of posts is under process.	H&MC Deptt.	Being a delivery point Gynecologist is required to be posted at PHC Kakapora. Matter taken up with Adm. Deptt.	CMO, Pulwama will obtain latest status and submit a report to DDC.
		176	Work on Degree College Rajpora be started	The Hr. Education Department to examine	Adm. Secy. Hr. Edu. Deptt.	No college is sanctioned at Rajpora, however the demand has been Conveyed to concerned deptt. for examination.	May be dropped as no further action is required to be taken
		177	Irrigation Khuls be desilted and encroachment removed	Divisional Commissioner Kashmir to expedite it through RDD and Revenue Departments	Div. Com Kmr. Director RDD Kmr.	An exhaustive plan has been formulated under MGNREGA for desilting of khuls. In addition to this 2.71 Lac no. of trees and 213 no. of structures have been removed from the khuls and work is under progress.	The desilting work will be taken up by the Rural Dev. Department



